

杭一覽

現場名：唐津テスト現場A

住所：佐賀県唐津市原

担当者：唐津太郎

施工期間：2009/12/10～2009/12/14

備考：★サンプルデータ

杭総延長：396.44 (m)

この現場で使用した 総流量29,015 (L) 固化材使用量28517.4 (kg)

	日付	開始時間	終了時間	号棟	杭番	最大深度 (m)	積算流量 (L)	積算回転数 (Rev)	回転トルク (kN・m)	圧入力 (kN)	固化材使用量 (kg)
1	2009/12/14	07:59:36	08:18:51	1	7	9.01	688	1040	7.59	13.31	676.2
2	2009/12/14	08:20:49	08:39:59	1	8	9.01	688	1129	9.30	13.09	676.2
3	2009/12/11	08:28:35	08:47:40	1	34	9.01	633	1066	6.45	13.31	622.1
4	2009/12/14	08:41:36	09:00:46	1	5	9.01	679	1089	6.91	13.20	667.3
5	2009/12/11	08:49:52	09:08:28	1	43	9.01	636	1106	9.59	13.20	625.1
6	2009/12/14	09:03:30	09:23:06	1	9	9.01	690	1153	11.21	13.20	678.2
7	2009/12/11	09:10:31	09:29:31	1	27	9.01	662	1117	9.40	13.20	650.6
8	2009/12/12	09:12:11	09:30:11	1	23	9.01	673	1041	9.88	13.20	661.5
9	2009/12/11	09:31:16	09:50:24	1	35	9.01	675	1180	6.11	13.20	663.4
10	2009/12/12	09:31:51	09:49:52	1	15	9.01	675	1060	13.03	12.98	663.4
11	2009/12/12	09:51:49	10:09:57	1	30	9.01	671	1056	11.76	12.98	659.5
12	2009/12/11	09:52:12	10:11:19	1	44	9.01	641	1174	10.91	13.20	630.0
13	2009/12/12	10:11:21	10:29:23	1	16	9.01	673	1088	6.57	13.09	661.5
14	2009/12/11	10:14:07	10:33:23	1	36	9.01	650	1133	9.30	13.20	638.8
15	2009/12/12	10:34:33	10:53:19	1	31	9.01	671	1125	12.98	13.09	659.5
16	2009/12/11	10:35:22	11:03:28	1	28	9.01	672	1092	10.43	13.20	660.5
17	2009/12/12	10:54:59	11:14:06	1	24	9.01	672	1143	9.30	13.09	660.5
18	2009/12/11	11:05:07	11:24:21	1	45	9.01	661	1173	6.45	13.20	649.7
19	2009/12/12	11:15:37	11:35:07	1	17	9.01	674	1144	7.25	13.09	662.4
20	2009/12/11	11:26:31	11:45:33	1	37	9.01	669	1146	10.33	13.09	667.5
21	2009/12/12	11:37:16	11:56:55	1	32	9.01	684	1188	6.91	12.98	672.3
22	2009/12/11	11:47:54	12:07:29	1	29	9.01	674	1158	10.21	13.20	662.4
23	2009/12/12	11:59:06	12:18:22	1	25	9.01	672	1151	8.24	12.87	660.5
24	2009/12/11	12:09:33	12:28:34	1	38	9.01	672	1119	9.90	13.20	660.5
25	2009/12/12	12:20:16	12:39:32	1	18	9.01	676	1163	6.68	13.09	664.4
26	2009/12/11	12:32:15	12:50:16	1	10	9.01	636	1048	7.14	13.20	625.1
27	2009/12/12	12:46:19	13:20:48	1	33	9.01	670	1529	10.90	12.98	658.5
28	2009/12/11	12:52:13	13:10:57	1	19	9.01	634	1091	6.68	13.20	623.1
29	2009/12/11	13:13:01	13:31:16	1	11	9.01	630	1073	7.72	13.20	619.2
30	2009/12/12	13:23:00	13:42:08	1	26	9.01	673	1167	6.79	13.09	661.5
31	2009/12/11	13:33:03	13:52:08	1	20	9.01	672	1051	6.79	13.09	660.5
32	2009/12/12	13:44:50	14:03:31	1	1	9.01	650	1094	6.91	13.09	638.8
33	2009/12/11	13:58:26	14:17:25	1	12	9.01	641	1004	8.29	13.09	630.0
34	2009/12/12	14:09:50	14:28:50	1	6	9.01	653	1146	12.56	13.09	641.8
35	2009/12/11	14:20:59	14:40:24	1	21	9.01	673	1063	10.13	13.20	661.5
36	2009/12/10	14:21:42	14:40:18	1	55	9.01	643	1097	6.68	13.20	632.0
37	2009/12/12	14:31:03	14:50:11	1	2	9.01	641	1135	7.14	13.09	630.0
38	2009/12/10	14:41:42	14:59:55	1	46	9.01	632	1076	9.32	13.20	621.2
39	2009/12/11	14:42:39	15:01:01	1	13	9.01	622	1064	11.10	13.09	611.3
40	2009/12/12	14:52:58	15:11:26	1	3	9.01	625	1089	9.66	13.09	614.3
41	2009/12/10	15:01:19	15:20:03	1	51	9.01	626	1143	6.00	13.20	615.3
42	2009/12/11	15:03:12	15:22:04	1	22	9.01	672	1125	13.20	13.09	660.5
43	2009/12/12	15:15:38	15:34:21	1	4	9.01	646	1138	9.88	13.09	634.9
44	2009/12/11	15:27:57	15:48:10	1	14	9.01	645	1175	10.06	13.09	633.9